

Konductor Install — Session Report

Mendocino Farms · CA.0006 7th & Figueroa + CA.0046 Rolling Hills · Overnight session 2026-06-09 → 06-10 (PT) · Technician **Joey Castillo**

SESSION HOURS

8.5

STORES CUT OVER

2 / 2

STATIONS

14

EXCEPTIONS BY LOCATION

Anything different from the standard play — where to focus (e.g. Wi-Fi HerdServe, mount changes).

LOCATION	EXCEPTIONS
CA.0006 · 7th & Figueroa	Standard build — no exceptions noted.
CA.0046 · Rolling Hills	Standard build — no exceptions noted.

FEEDBACK — PROCESS

Strong session — the location teams were noticeably more on top of it and dialed in than prior runs.

Nice-to-haves for next time:

- Inventory check first.** Submit the inventory check *before* the decommission form, not after.
- Auto-call into the location’s Google Meet.** A way for the location to invite me into their Google Meet that automatically calls me — reacting to Slack call-outs by name isn’t optimal. (If that’s not possible on their side, I’ll wrap my Slack with code to alert me.)

3. **Brief Exceptions list per location.** Give each location a short exceptions list up front, so focus lands on what differs from the norm (e.g. Wi-Fi HerdServe, mount changes) — as included in this report.

WHAT WAS ACCOMPLISHED

- **Both stores fully cut over** — 7th & Figueroa and Rolling Hills: all Toast kitchen devices removed; Konductor installed, online, tested, in service.
- **14 stations total** documented (7 per store): Bread, Bread Finish, Salad, Salad Finish, Expo, Digital Expo, HerdServe.
- **Network cutover (Meraki):** 7th & Figueroa bound to the **6 Pilot** template; Konductor on **VLAN 90**; INJEST (Konductor listener) on **port 23**; all non-POS ports → VLAN 90; POS untouched.
- **Data map pulled by hand** for each store and verified port-by-port against live Meraki — every Konductor station matched to its IP and role.
- **All Konductor devices confirmed online** and named to match their IP/role at both locations.
- **Ops Services After-Action Reports** (photo, per store) built and published for both locations.

RUN LIST STATUS (BOTH LOCATIONS)

Phase 2 · Verify & Map (network maps + IP, Toast, Konductor)	done
Phase 3 · Gate (C1 greenlight)	done
Phase 4 · Network Cutover (6 Pilot, VLAN 90, INJEST on 23, renames)	done
Phase 5 · Handoff (Ops Services After-Action Reports)	done

HOURS — THIS SESSION

ENTRY	WORK	WINDOW (PT)	HRS	STATUS
Install	Konductor install — network cutover + manual data map, 7th & Fig + Rolling Hills (Toast → Konductor, 7 stations × 2 stores)	06-09 19:30 → 06-10 03:00	7.5	closed
Post-op	After-action housekeeping + communications (after a 1-hour break)	06-10 04:00 → 05:00	1.0	closed
Session total			8.5	

Session closed 2026-06-10 05:00 PDT · install 19:30–03:00, 1-hour break, post-op 04:00–05:00. Dollar amounts are in the separate billables report.

DELIVERABLES

- [CA.0006 7th & Figueroa After-Action Report](#) · [PDF](#)
- [CA.0046 Rolling Hills After-Action Report](#) · [PDF](#)